



**MHHS  
PROGRAMME**

Industry-led, Exelon facilitated

---

# SIT Advisory Group (SITAG) #1.1

## Extraordinary

### 01 March 2024

---

Version 1.0

MHHS-DEL2332

Document Classification: Public

# Agenda


#	Item	Objective	Type	Lead	Time	Page
1	<b>Welcome</b>			Chair	13:00-13:05 <i>5 mins</i>	1
2	<b>Work-Off Plans</b>	Overview of work-off plans and progress	Information	Programme (Lee Cox)	13:05-13:25 <i>20 mins</i>	3
3	<b>T3 Milestones</b>	Formal notification of completion of Tier 3 milestones relating to SIT Functional preparation and any work-off items	Information	Programme (Adrian Page)	13:25-13:35 <i>10 mins</i>	4
3	<b>Recommendation on approval of milestone T2-TE-0550</b>	Recommendation on approval of milestone T2-TE-0550 (SIT Functional Testing Preparation Complete)	Decision	Programme (Lee Cox & Keith Clark)	13:35-13:55 <i>20 mins</i>	7
4	<b>Summary and Next Steps</b>	Summarise decisions, actions, and next steps	Information	Secretariat	13:55-14:00 <i>5 mins</i>	13
	<b>Attachments</b>	Attachment 1 – MHHS-DEL2257 CIT SI Test Completion Report v0.6 [DRAFT] Attachment 2 – MHHS-DEL2266 SI Overarching SIT Functional Readiness Report v0.3 [DRAFT]				

# Work-Off Plans

**INFORMATION:** Overview of work-off plans and progress

*Programme (Lee Cox)*

*20 mins*




# T3 Milestones

**INFORMATION:** Formal notification of completion of Tier 3 milestones relating to SIT Functional preparation and any work-off items

*Programme (Adrian Page)*

*20 mins*



## SITF Preparation: Milestones, statuses & work-off plans (as of 22-Feb-24)

To be updated with latest position before eSITAG meeting on 01-Mar-24

Milestone ID	Milestone Title	Baseline Date	Forecast Date	Responsible	RAG	Commentary including any expected work-off
T3-DB-0089	SIT Functional PIT test scenarios submitted to Programme for assurance	Thu 07/12/23	Thu 07/12/23	PP		Achieved 22-Feb. Complete (subject to formal SITAG sign-off on 01-Mar).
T3-DB-0091	SIT Functional PIT RTTM submitted to Programme for assurance	Thu 07/12/23	Thu 07/12/23	PP		All RTTMs received. Complete (subject to formal SITAG sign-off on 01-Mar).
T3-DB-0023	PP PIT Completion Report (excl. Migration/Reverse Migration) submitted to Programme for assurance CIT Interval 6	Fri 05/01/24	Fri 05/01/24	PP		5/6 Reviews Complete. Final UMSDS Report received 22-Feb. Complete (subject to formal SITAG sign-off on 01-Mar).
T3-DB-0180	All UMISO PIT (CIT interval 6) Completion Reports submitted to Programme for assurance	Fri 05/01/24	Fri 05/01/24	PP		Achieved 22-Feb. Complete (subject to formal SITAG sign-off on 01-Mar).
T3-DB-0141	All SIT Functional Test scenarios' MHHS Reviews Completed	Thu 18/01/24	Thu 18/01/24	SI Test		1 MVC party – received 22-Feb-24
T3-DB-0140	All SIT Functional RTTMs MHHS Reviews Completed	Thu 18/01/24	Thu 18/01/24	SI Test		All RTTMs received, reviewed and reviews sent. Complete (subject to formal SITAG sign-off on 01-Mar).
T3-DB-0181	All UMISO PIT (CIT interval 6) Completion Reports MHHS Review Completed	Fri 19/01/24	Fri 19/01/24	SI Test		1/2 Reviews Complete.
T3-DB-0087	All SIT Functional PIT Completion Reports submitted to Programme for Assurance	Fri 09/02/24	Fri 09/02/24	PP		24/36 Received and under review
T3-DB-0179	All UMISO Test scenarios' MHHS Review Completed	Thu 30/11/23	Thu 20/02/24	SI Test		All UMISO scenarios received, and reviews sent. Complete (subject to formal SITAG sign-off on 01-Mar).
T3-DB-0139	All SIT Functional Test approach and plans MHHS Reviews Completed	Thu 11/01/24	Wed 21/02/24	SI Test		Reviews complete and sent. Approved at SITAG on 21-Feb-24.

## SITF Preparation: Milestones, statuses & work-off plans (as of 22-Feb-24)

To be updated with latest position before eSITAG meeting on 01-Mar-24


Milestone ID	Milestone Title	Baseline Date	Forecast Date	Responsible	RAG	Commentary including any expected work-off
T3-TE-0107	SIT Functional Testing Test scenarios (theme 8) approved	Wed 21/02/24	Wed 21/02/24	SI Test		Approved at SITAG 21-Feb-24.
T3-TE-0109	SIT Functional Testing Test cases (theme 8) approved	Wed 21/02/24	Wed 21/02/24	SI Test		Approved at SITAG 21-Feb-24.
T3-TE-0032	SIT Component Integration Testing End (including confirmation that PPs have submitted their Test Completion Reports to Programme for assurance)	Fri 23/02/24	Fri 23/02/24	SI Test		Testing complete and all reports submitted. Complete ( <i>subject to formal SITAG sign-off on 01-Mar</i> ).
T3-DB-0142	All SIT Functional PIT Completion Reports MHHS Review Completed	Fri 23/02/24	Fri 23/02/24	SI Test		24/36 Received and under review
T3-TE-0103	SIT Functional Connectivity Proving Complete	Fri 01/03/24	Fri 01/03/24	SI Test		On track. PPs have been informed of the requirement. Reminder notifications will be issued by w/e 23rd February
T3-TE-0079	Cycle 1 – PPs' confirmation that test data is ready for SIT Functional	Fri 01/03/24	Fri 01/03/24	SI Test Data		On track – all cohort PPs will have 4 days to load data; it is likely there will be a work-off plan for some PPs. The aim will be to minimise this.
T2-TE-0550	SIT Functional Testing Preparation Complete	Fri 01/03/24	Fri 01/03/24	SI Test		Expected to be recommended to be approved subject to work-off plans based on further progress after SITAG papers published including draft Readiness Report (23-Feb-24) and before the SITAG meeting (01-Mar-24).
T2-TE-0600	SIT Component Integration Testing Test Completion Report Approved	Fri 08/03/24	Mon 11/03/24	SI Test		Included in SITAG papers (to be published 23-Feb-24).
T3-TE-0034	SIT Functional Testing Start	Mon 11/03/24	Mon 11/03/24	SI Test		Dependent on T2-TE-0550 approval and satisfactory progression of any related work-off plans.

# Recommendation on approval of milestone T2-TE-0550


**DECISION:** Recommendation on approval of milestone T2-TE-0550 (SIT Functional Testing Preparation Complete)

Programme (Lee Cox & Keith Clark)

*20 mins*



# Overview of SIT Functional Decision Choreography







### Reports being published 23-Feb-24

1. **MHHS-DEL2257 CIT SI Test Completion Report v0.6 [DRAFT]**
2. **MHHS-DEL2266 SI Overarching SIT Functional Readiness Report v0.3 [DRAFT]**

# SIT Functional Cycle 1 Programme Readiness (as of 22-Feb-24)

**To be updated with latest position before eSITAG meeting on 01-Mar-24**


Readiness Item	Forecast	Central PPs	Cohort A	Cohort B	Cohort C	Cohort E	Cohort F	Cohort G	Cohort H	Cohort J
SIT F PIT Approaches and Plans Complete	Complete	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided
SIT F PIT Requirements to Test Traceability Matrixes Complete	22-Feb	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided
SIT F PIT Test Scenarios Complete	28-Feb	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	All Feedback provided	3/4 Feedback provided
SIT F PIT Execution Complete	08-Mar	FTC 08-Mar	FTC 08-Mar	FTC 08-Mar	FTC 23-Feb	FTC 13-Mar	FTC 05-Mar	FTC 08-Mar	FTC 08-Mar	FTC 01-Mar
Final SIT F PIT Completion Report Complete	09-Feb	3/7 Received	All Received (Data Incomplete)	2/5 Received	All Received	2/3 Received	2/3 Received	3/4 Received	1/4 Received	3/4 Received
PIT Completion Status	16-Feb	1/7 Complete	In Work Off		1/2 Complete	2/3 Complete	2/3 Complete	3/4 Complete	1/2 Complete	1/4 Complete
Transmit initial data sets to PPs	31-Jan									
Cycle 1 Test execution ordering published	09-Feb									
PP Issues CIT PP Test Completion Report	13-Feb	All Received	All Received	All Received	All Received	All Received	All Received	All Received	All Received	All Received
PP Issues SIT F Test Readiness Report	14-Feb	5/7 Received (FTC 28-Feb)	All Received	All Received	All Received	All Received	All Received	All Received	All Received	3/4 Received (FTC 23-Feb)
Participants have confirmed they have resources in place	14-Feb	4/7 Confirmed	All Confirmed	All Confirmed	All Confirmed	All Confirmed	All Confirmed	All Confirmed	All Confirmed	3/4 Confirmed
SIT F Teams Channels Set Up	13-Feb	All channels set up, PPs will be added when we have been notified of their named resources in the SIT Functional Readiness Reports								
PP SIT F Test Readiness Reports Assured by SI	16-Feb	Pending Reports	PIT Work Off Noted	PIT Work Off Noted	PIT Work Off Noted	PIT Work Off Noted	PIT Work Off Noted	PIT Work Off Noted	PIT Work Off Noted	Pending Report
DITL Part 1 Sessions	21-Feb									
SI Issues Overarching CIT Completion Report	23-Feb	On Track								
SI Issues Overarching SITF Test Readiness Report	23-Feb	On Track								
Test Management Tool Users Set up	23-Feb	On Track	On Track	On Track	On Track	On Track	On Track	On Track	On Track	On Track
Test MI has been set up	26-Feb	Test MI data model in place and reports continue to be developed. 'Show & Tell' meetings with the SRO continue, FTC agreement of report formats by 29-Feb.								
Intra-Cohort, DTN & CSS Connectivity Completed (If Required)	01-Mar	<b>Please Note - Participants have been asked to provide a self-declaration on the completion status for these items by 29-Feb (via email)</b>								
MHHS code deployed to SIT PPs' environments	01-Mar									
PPs' confirmation that data is ready for SIT F	01-Mar									
Test and Defect Meetings Scheduled with PPs	07-Mar									
Day In The Life Sessions	07-Mar									
PP verifies that tests have been allocated correctly	08-Mar									
Test Management Tool Training Complete	08-Mar									
Tests loaded in ADO	08-Mar									

**For documentation:**

- Documents reviewed; remaining feedback not yet sent
- All Documents received, reviews in progress
- Not all documents received
- FTC Forecast To Complete – Latest Date within Group

# Milestone T2-TE-0550 Approval Criteria

The approval criteria for T2-TE-0550 (SIT Functional Testing Preparation Complete) are listed below and view provided of work-off requirements and progress.



To approve T2-TE-0550			
Decision Criterion	Work-Off Required? (Y/N)	Work-Off Summary / Comments	Target Completion Date
<b>Programme (SI) Responsible</b>			
SIT Functional Approaches assured			
Delivery plans assured			
PPs' PIT assured (IR5)			
Test tools in place / primed			
FTIG recommendation			
<b>Participant Responsible</b>			
All PIT artefacts submitted and reviewed			
Environments in place			
Test data in place			
PKI certificates in place			
Defect management understood			
<b>Joint Responsibility</b>			
Resources in place and trained on ways of working			
Readiness forecast SIT Functional Cycle 2 is satisfactory			
MVC (including coverage of pairing) is in place			

To be updated with latest position before eSITAG meeting on 01-Mar-24

## Recommendation on T2-TE-0550

The SITAG are requested advise the SRO on whether T2-TE-0550 (SIT Functional Testing Preparation Complete) should be approved, subject to work-off requirements.

**DECISION**


**SRO to approve/reject completion of T2-TE-0550 (SIT Functional Testing Preparation Complete)**

# Summary and Next Steps

**INFORMATION:** Summarise decisions, actions, and next steps

*Chair & Secretariat*

*5 mins*



## Summary and Next Steps

---

### Next steps:

- Confirm decisions and actions from meeting
- Date of next SITAG: **11 March 2024 11am (extraordinary)**
- Please send any testing queries or requests for support to [Testing@mhhsprogramme.co.uk](mailto:Testing@mhhsprogramme.co.uk)